



# FIELD REPORT

2117 State Street, Suite 200  
Bettendorf, Iowa 52722  
(563) 424-3696

TO: Mayor Michael Bawden  
City of Riverdale  
110 Manor Drive  
Riverdale, Iowa 52722

**Date:** May 31, 2018  
**Job #:** 10876050  
**Project:** Crow Creek Stabilization  
**Location:** Crow Creek - Scott Community College  
**Contractor:** McClintock Trucking and Excavating  
**Owner:** City of Riverdale  
**Weather:** Sunny  
**Temp.:** 89 Degrees F  
**Time:** 2:00 PM - 2:45 PM  
**Present at Site:** N/A

The following was noted:

MSA arrived at the project site and noted that the Contractor was not present. The access to the site has been constructed. The north side of Crow Creek was 95 percent cleared. Clearing has not yet been performed on the south side of Crow Creek.

The contract project substantial completion date is June 11, 2018.

## PHOTOGRAPHS:



Photograph Number 1:

Site access has been constructed

# FIELD REPORT



Photograph Number 2:  
North side of Crow Creek has been cleared



Photograph Number 3:  
South side of Crow Creek has not yet been cleared

Page 3  
Crow Creek Stabilization  
May 31, 2018

# FIELD REPORT

WRITTEN BY:

MSA Professional Services



Christian R. Cooper, P.E., CPESC.  
Project Engineer

cc: Mr. Tim Long, City of Riverdale City Administrator