



FIELD REPORT

2117 State Street, Suite 200
Bettendorf, Iowa 52722
(563) 424-3696

TO: Mayor Michael Bawden
City of Riverdale
110 Manor Drive
Riverdale, Iowa 52722

Date: June 1, 2018
Job #: 10876050
Project: Crow Creek Stabilization
Location: Crow Creek - Scott Community College
Contractor: McClintock Trucking and Excavating
Owner: City of Riverdale
Weather: Sunny
Temp.: 91 Degrees F
Time: 3:00 PM - 3:45 PM
Present at Site: N/A

The following was noted:

MSA arrived at the project site and noted that McClintock had completed excavation and was placing riprap. The riprap that was delivered to the site had average diameters of 18 to 36 inches. Therefore, MSA authorized McClintock to utilize Iowa DOT Erosion Control Stone. The average diameter of the erosion control stone appeared to be about 12 inches. McClintock had already placed the perlite. However, McClintock sent pictures to MSA of the installation of the perlite.

MSA and McClintock discussed final grading and site stabilization.

McClintock estimated they would complete the project on Monday, June 4, 2018.

PHOTOGRAPHS:



Photograph Number 1:

Completed rough grading with geotextile placed. Installation of riprap has begun. Perlite located beneath the geotextile fabric.

FIELD REPORT



Photograph Number 2:
Another view of the beginning of the installation of riprap.



Photograph Number 3:
Perlite placed on top of existing concrete encased sanitary sewer.

Page 3
Crow Creek Stabilization
June 1, 2018

FIELD REPORT

WRITTEN BY:

MSA Professional Services



Christian R. Cooper, P.E., CPESC.
Project Engineer

cc: Mr. Tim Long, City of Riverdale City Administrator